


Association for the Development of Pakistan

Monthly Report

Jun-12



								
Project Name	NGO	Budget	Description	Project location	Next Steps	Proposal Received	Screener	Screening Decision made/ expected?
SRS	Sindhica Reforms Society	\$11,536	Construction of latrines	District Shaheed Benazirabad, Sindh	Though approved initially, it was decided that another proposal from SRS would have more chances of approval.	26-Sep-11	Salman Naveed Khan	Jun-12
ADO	Area Development Organization	\$10,886	Water supply project	Muzaffarbad	Pending screening.	29-Feb-12	Salman Naveed Khan	Jul-12
SDO	Sustainable Development Organization	\$10,526 (50% of project budget)	Micro Hydro power project	Neelum Valley, AK	Approved from screening. On hold since it is best to start construction in the are in April. Project team will be staffed in Jan., 2013.		Mehreen Siddiqi	Jun-12
SWO	Shama Welfare Organization	\$9,179	Water supply project	Charsadda	Pending screening.	06-Jun-12	Mehreen Siddiqi	Aug-12
IWA	Indus Welfare Association	\$8,865	Expansion of an existing school	Sanghar, Sindh	Pending screening.	27-Jun-12	Hasham Mehmood	Jul-12
MET	Mianwali Education Trust	\$12,200	Expansion of an existing school	Mianwali	Pending screening.	29-Jun-12	Salman Naveed Khan	Jul-12
	Current Month	Previous Mont	h					
Early Stage	4	2						
Approved	0	3						
Rejected	1	5						
On hold	1	1						
Total	6	11						

Approved Total Approved

Projects Under K	eview								Rejected	
Project Name	NGO	Location	Budget	Description	Project Team	Evaluation Committee	Next Steps	Proposal Received	Decision made/Expected	Diligence Stage
YDO	Youth Development Organization	Rajanpur, Punjab	\$11,764	Installation of hand pumps	Adnan Pathan Meher Makda, Sofia Ahmad	Hasham Mehmood	Locations for hand pump installation have been altered by the NGO. Team to make a decision in July, 2012.	18-May-11	Jul-12	End
AWHES	Aman Welfare Health and Education Society	Muzaffarabad	\$11,776	Upgrade of existing medical center	Najaf Shah, Babar Khan, Sajjad Jafri, Amena Mian	Mehreen Siddiqi	Rejected. Concerns with regards to sustainability of project.	18-Sep-11	Jun-12	End
DUH	Darul Hikmat Society	Lahore	\$9,952	Computer labs for 3 existing schools	Mughees Butt, Bilal Noor, Rabia Hussain	Salman Naveed Khan	Site visit conducted. Team to make a decision soon. Probability of getting approved	01-Oct-11	Jul-12	End
CFC	Concern for Children	Karachi	\$12,311	Upgrade of existing medical center	Nabeel Hasnain, Javeria Chaudhry, Farhan Mumtaz	Mehreen Siddiqi	Approved. In execution.	06-Mar-12	Jun-12	End
AHD	Agency for Human Development	Charsadda	\$13,886	Water and Sanitation Facilities	Saman Nizami, Mehrunissa Hamid, Ahsan Siddiqui	Salman Naveed Khan	Mid stage of evaluation.	03-Mar-11	Jul-12	Mid
BAP	Behbud Association of Pakistan	Rawalpindi	\$10,406	Equipment for an existing laboratory	Danish Iqbal, Hashir Sultan, Habiya Beg, Farhan Bandukda	No official PEC. Mehreen Siddiqi shadowing the project	Mid stage of evaluation. Site visit to be conducted soon.	14-Dec-11	Aug-12	Mid
BDS	Beer Development Society (Haripur)	Haripur, KPK	\$10,233	Installation of water filtration plants in 4 government schools	Abdullah Hasan, Maheen Hassan, Mashal Awais, Rahul Shaikh	Mehreen Siddiqi	Mid stage of evaluation. Site visit to be conducted soon.	18-Nov-11	Aug-12	Mid
AQF	Al Qasim Foundation	Khushab	\$16,866	Construction of bio gas plants (expansion of previous ADP project)	Ali Taufeeq, Nabeel Ahmed, Shozab Naqvi, Mahum Shere	Khurram Jamali	Early stage of evaluation	23-Apr-12	Sep-12	Early
APS	Amir Public School	Gujranwala	\$15,837	Expansion of existing school	Alexis Saba, Maha Rehman, Muzammal Ashraf	Akbar Bhaidani	Mid stage of evaluation	03-May-12	Aug-12	Mid
	Current Month	Previous Mon	th							
Early Stage Diligence Mid-Stage Diligence	1 4									
Final Stage Diligence	2									
Rejected	1									

Project Name	NGO	Location	Budget	Description	Start Date	Expected End Date	Funding To Date	Remaining Funding	Next Reporting Date	Potential Disbursement (N)	Y/ Notes (next milestone, issues etc.)
sws	Sahara Welfare Society	Ghotki, Sindh	\$9,411	Set up a computer lab in Noor Lakhan School	Jan. 2011	TBC	\$8,193	\$1,218	Report on completion of Phase II	Y	ADP disbursed a total of \$4,705 in Jan. and Feb., 2011 which have been received by SWS. Noor Lakhan School has been upgraded to a High School. According to SWS, Phase I has been completed. Photographs of the lab have also been received by ADP. Next tranche of Rs. 300,000 (\$3,488) was sent to SWS in Dec., 2011. Phase II in progress. Site visit to be conducted before disbursing the last tranche.
NEEDS - Poultry	Network for Education & Economic Development Services	Charsadda	\$7,725	Sustainable livelihood creation through poultry/ microfinance option	Apr. 2011	TBC	\$5,075	\$2,650	Loan Report Form Household Survey Form Monthly Household Master Form (to be maintained regularly)	Y	1st tranche of \$2,600 released by ADP on Mar. 23, 2011. Site visit conducted by Sadia Ijaz in Dec., 2011 confirmed the progress and demand for the project. 2nd tranche of \$2,475 sent over in Dec., 2011. Details of recent loans sent over by NEEDS in April, 2012. Team to make a decision on disbursing last tranche.
SDO	Saibaan Development Organization	Mansehra	\$8,700	Setting up of a water filtration plant	Jul. 2011	TBC	\$8,700	\$0	Report A (1st day of each quarter)	N	The entire amount of funding was disbursed to SDO in mid- October, 2011. Construction work is complete and water filtration plant has been installed. Plant is now functional. Plant is now functional. Pictures have been received from SDO. Despite regular follow up, no formal report received.
САР	Community Advance Progran	Lahore	\$8,485	Computers and furniture for existing schools	Oct.2011	TBC	\$8,485	\$0	Submission of Project Metrics Form on completion of Phase II	N	1s tranche of \$3,485 transferred in Sep., 2011. CAP has sent over the following documents: (i) Scanned billi (ii) Computer syllabus form classes 1-8 (iii) Worksheets for all classes (iv) Short course details (v) Report on completion of Phase I Last tranche of \$5,000 sent over in November, 2011. Phase II in progress. Despite regular follow up, no formal report received after the completion of the project.
MHSF	M.H. Sufi Foundation	Hafizabad	\$11,764	Expansion of School	Nov. 2011	TBC	\$11,764	\$0	Report B	N	1st tranche of Rs. 500,000 sent over to MHSF in Nov., 2011. 1st batch of Construction pictures and receipts received by ADP. Second tranche wired in Mar. 2012. Completion report expected soon.
SIDO	Social Integrated Development Organization	Charsadda	\$5,040	Water Supply Scheme (Installation of hand pumps)	Jan. 2012	TBC	\$5,040	\$0	Report C (3 weeks afte receiving the 3rd tranche)	r N	2nd tranche wired in Mar. 2012. Report B has been submitted. Last tranche sent out in early May, 2012 but not yet received by SIDO.
HEED (M)	Health Education Environment Development Association	Mishtimba, AK	\$14,200	Mishtimba Village family latrines	Jan. 2012	TBC	\$14,200	\$0	Reports A and B (to be submitted at the end of every month)	N	All funding released in Jan., 2012. Latrines construction in progress. Pictures and Progress Report received.
RDO	Rural Developme Organization	nt Faisalabad	\$5,888	Upgrade/extension of existing medical center	May-12	TBC	\$3,500	\$2,388	Report A (1 month after receiving 1st tranche)	r Y	Contract signed by RDO and ADP. 1st tranche released in May, 2012.
FIDA	Foundation for Integrated Development Action	D.I. Khan	\$8,826	Setting up bio-gas plants	May-12	TBC	\$3,530	\$5,296	2nd Status Report (1 month after receipt of 2nd tranche)	Y	Contract signed by FIDA and ADP. 1st tranche of \$3,530 released in May, 2012. 1st Slatus Report received. 2nd tranche to be sent over in July 2012.
sos	SOS Children's Village	Kasur	\$11,111	Construction of classrooms in existing school	Aug-12	TBC	\$0	\$11,111	Report A (every month until constuction lasts)	Y	Contract signed by both parties. ADP to launch project soon.
ss	Sudhaar Society	Kasur	\$11,111	Installation of hand pumps	Aug-12	TBC	\$0	\$11,111	Report A (upon installation of hand pumps in 1st set of 10 schools)	Y	Contract signed by both parties. ADP to launch project soon.
JAQ	JAQ Education Tru	st Islamabad	\$10,815	Infrastructure for an informal school system	Jul-12	TBC	\$0	\$10,815	Report A	Υ	Contract signed by both parties. 1st tranche to be sent out in July, 2012

Projects In Progress	12
Remaining Funding	\$44,589

		Total			New (this month)					
	Staffed ⁽¹⁾	Needed ⁽²⁾	Available ⁽³⁾		Signups ⁽⁴⁾	Selected	Trained	Notes		
Permanent Evaluation Committee	6	9	2		0	3	0	Adeel Qaiser, Mughees Butt and Nabeel Hasnain (newly inducted PECs) are expected to be staffed as PECs during the July-round of evaluation-team staffing.		
Project Team Leads	9	4	4		0	0	0	10 PTLs are staffed on projects right now. 1 (Danish Iqbal) has been staffed on the Behbud project in May with 2 PTLs expected to be staffed in June '12.		
Project Team	33	3	22		14	2	3	1 project team (Behbud) was staffed in May '12 with 2 more teams scheduled to be staffed in June '12.		
Site Visits	4	2	2		6	0	0	Site visits of YDO, JAQ, and CFC projects were conducted in May '12. Site visit of the SWS project (as a precursor to the last tranche transfer) is still pending due to non-availability of a volunteer to visit the site.		
Sourcing	2	0	0		3	0	0	Organizations are being requested not to submit proposals till such time that we have evaluated their strengths and capabilities. Pre-screening and screening now being carried out directly by the OD/VM.		
Fundraising	2	10	0		3	1	0	One volunteer (Donor Management) is currently working, and efforts being made to schedule a call for a 10-person fundraising team in early June '12.		
Media	10	2	9		5	0	0	with one project visit scheduled for June '12.		
Web team	2	0	0		0	0	0	No updates in May '12		
Legal	3	1	1		0	0	0	No updates in May '12		
Marketing	2	4	2		2	0	0	No updates in May '12		
Other	2	0	0		0	0	0	2 volunteers staffed (and active) on KMS. Efforts ongoing to on-board another volunteer who can manage all data upload/updation activities.		
Total	75	35	42	_	33	6	3			

Total signups New projects launched New projects expected 20

(1) Actively engaged on a current project

- (1) Authors language of a current project
 (2) Number of current openings or expected near-term needs
 (3) Qualified and trained volunteers that have available capacity (can include Staffed volunteers)
 (4) Total adds up to more than actual signups since people indicate multiple interests

2 in June, 3 in July

Issues:

More volunteers need to be staffed for the Media / Fundraising teams One dedicated resource needed to manage the KMS

Initiatives:

KMS volunteers have been staffed

According to maximum numbers based on proposals approved and in the pipeline

Other Initiatives

Initiatives	Description	Volunteers	Updates	Expected Completion Date
ADP Pakistan Registration	To locally register ADP as a non-profit within Pakistan. This will smoothen the fundraising process as well as open up other opportunities in Pakistan.	·	The List of ADP's Executive Committee Members and copies of their ID cards have been sent to the lawyer. Next steps: A utility bill/lease agreement for ADP's address in Lahore to be sent to the lawyer.	Ongoing
Media Team	The media team has overall responsibility for dissemination and promotion of activities and information.	Ayesha Shahid, Ayesha Sarfaraz, Vajiha Sipra, Afshin	The media team is working on multiple projects and initiatives at this time (Project Videos, Annual Report, Funraising Appeal/Project launch communication) with details shared below.	Ongoing